



CDBG-DR 13 CHANGE ORDER OR WORK ORDER AMENDMENT



Project Information					
Project Name	Little River Park Playground				
Work Order Number (CDBG-DR 01)	PF-02-W-LMA	Project Address	Little River Park, South End		
Date	6/21/2017	Requested By	City of Moore		
Date Requested	6/16/2017	Total Budget	188,899.94	Cost of Change	57,434.39

Change Order Type - Description				
Circle Type:	Field	Change	Work Order Amendment	
Budget Line Items Affected: (List All)				
Change in Quantities:				
801-00 Construction Staking (Survey), Unit Price \$1,250/day, Quantity increased by 2, Total Quantity: 5				
840-04 Solid Slab Sodding, Unit Price \$3.00/SY, Quantity increased by 4,044, Total Quantity: 6,474				
201-00 Embankment, Unit Price \$10/CY, Quantity increased by 900, Total Quantity: 2,900				
Added Items:				
Clean Parking Lot for Painting, Lump Sum of \$1,500.00				
823-00 4" PC Sidewalk entrances at pavilions, Unit Price \$55/SY, Total Quantity: 30				
823-00 4" PC Concrete pads at shade structures, Unit Price \$55/SY, Total Quantity: 47				
823-00 4" PC Concrete sidewalk around bathroom, Unit Price \$55/SY, Total Quantity: 42				
812-01 Remove Existing sidewalk for sewer recompact, Unit Price \$10/ST, Quantity: 200				
823-00 Replace existing sidewalk for sewer recompact, Unit Price \$55/SY, Quantity: 200				
Recompact existing sewer trench, Unit Price \$30/LF, Quantity: 300				

Change Description	<p>The City added: 10' trail from sidewalk Fill on the east side of the splash pad/playground site 6' entry to connect all pavilions Fill that will bring the pavilions level to the ground Connect restroom with concrete Remove & Replace busted sidewalk Clean sidewalk and parking lot Sodding from sidewalk to north side pavilion</p>
---------------------------	---

Field Change Order			
Field Change Order Authorization ONLY Vendor Signature		Date	
Field Change Order Authorization ONLY Project Manager Signature		Date	
Change Order			
Change Order Authorization ONLY Vendor Signature		Date	
Change Order Authorization ONLY Project Manager Signature		Date	
Change Order Authorization ONLY Project Supervisor Signature		Date	
Contract Amendment			
Work Order Amendment Authorization ONLY Vendor Signature		Date	6/21/2017
Work Order Amendment Authorization ONLY Project Manager Signature		Date	6/21/2017
Work Order Amendment Authorization ONLY Project Supervisor Signature		Date	6/21/2017
Contract Amendment Authorization ONLY CDBG Manager		Date	6/21/2017

Cost Reasonableness Certification

Project Name	Little River Playground (Site Work)	
Work Order Number	PF-02-W-LMA	Date 6/17/2017

Line Item	Contract Amount	Industry Standard	Vendor
Drainage	\$ 5,300.00	Construction Plans for Little River Park Playground Grading & Drainage	Meshek & Associates
Paving	\$ 155,987.00	Construction Plans for Little River Park Playground Grading & Drainage	Meshek & Associates
8" HDPE Pipe, non-perforated	\$ 1,700.00	Construction Plans for Little River Park Playground Grading & Drainage	Meshek & Associates
6oz non-woven filter fabric	\$ 2,205.00	Construction Plans for Little River Park Playground Grading & Drainage	Meshek & Associates
Class "C" concrete for end treatment	\$ 850.00	Construction Plans for Little River Park Playground Grading & Drainage	Meshek & Associates
Clean Parking Lot for Painting	\$ 1,500.00	Construction Plans for Little River Park Playground Grading & Drainage	Meshek & Associates
Recompact Sewer Trench	\$ 9,000.00	Construction Plans for Little River Park Playground Grading & Drainage	Meshek & Associates
Mobilization	\$ 12,357.94	Construction Plans for Little River Park Playground Grading & Drainage	Meshek & Associates
Total	\$ 188,899.94		

Certification: The Project Supervisor (PS) of the City of Moore, Oklahoma certifies that the Cost Reasonableness summary provided above for the stated project is accurate, complete, and in conformance with Office of Management and Budget requirements on the date certified.



Todd Jenson, Project Supervisor

Signature

6/17/2017

Date



